ID	Task Name	Start	Finish	2025   N   D   J   F   M   A   M   J   J   A   S   O   N   D   J   F   M   A   M   J   J   A   S   O   N   D   J   F   M   A   M   J   J   A   S
1				
2	Site Preparation	Tue 3/11/25	Mon 5/5/25	Site Preparation
3	Site Fencing			
4	Soil and Sediment Control			
5	Begin Tree Felling	Tue 3/18/25		Begin Tree Felling 🔯 3/18
6	Site Construction	Mon 4/14/25	Fri 10/3/25	Site Construction
7	Site Clearing			
8	Utilities			
9	Foundations			
10	<b>Building Enclosure</b>	Mon 10/6/25	Fri 6/12/26	Building Enclosure
11	Structural Steel			
12	Masonry			
13	Roofing			
14	Exterior Finishes	Mon 11/17/25	Fri 8/7/26	Exterior Finishes
15	Metal Panels			
16	Brick			
17	Storefront			
18	Interior Build Out (Rough)	Mon 10/20/25	Fri 9/4/26	Interior Build Out (Rough)
19	Utilities			
20	Interior Framing			
21	Geothermal	Mon 9/8/25	Fri 11/20/26	Geothermal
22	Wells			
23	Horizontal			
24	Interior Build Out (Finish)	Mon 3/23/26	Fri 3/19/27	Interior Build Out (Finish)
25	Drywall			
26	Finishes			
27	Project Closeout	Mon 1/4/27	Fri 5/7/27	Project Closeout
28	Punch List			
29	Commissioning			
30	School Move In	Mon 5/17/27	Fri 8/6/27	Owner Move In
31	Furniture			

- Dates Shown are an Estimate and Subject to Change Due to Unforeseen Circumstances.
- Construction Activities will be Completed in accordance to the City of Ann Arbor's Noise Ordinance Additionally To further mitigate noise disturbances, the approach to all AAPS construction projects is to conduct the noisiest operations during the summer months, and/or when school is not in session. All AAPS projects which involve work within occupied buildings or on occupied sites include allowances to accommodate occupant's needs. Adjustments are commonly made to suit student needs, both on the construction operation and school operation sides.



Timeline Updated: Wed 8/20/25

New Logan Elementary