

Clague Middle School – Update 8/20

The AAPS Capital Improvements Program continues to develop and implement projects outlined in the 2019 Bond Campaign and the BOE approved Bond Plan. These improvements are consistent with the needs outlined in the facility condition assessment report.

Project Information

Scope of Work	Location of Work
<u>Elevator Upgrades (Ben) – Continuing</u> Elevator upgrades continue. Elevator work is anticipated to be complete by October 1 st barring any unforeseen issues. This will be contained to behind the scenes and will not impact the travel corridors.	Clague 1 st and 2 nd Floor Elevator opening and Machine room.
<u>Electrical Upgrades (Part of A/C & Lighting Project) (Jason) - Complete</u> Install New Primary Switch – Complete Fire Pump Certification (Follow Installation of Primary Switch) – Complete	Building Exterior

Project Contacts

Construction Manager Project Manager	AAPS Representative
McCarthy & Smith	Gilbane Building Company
Catherine Stock 248-962-8388	Ben Ratliff / Jason Steinhebel 313-409-3932 / 734-358-3927
cstock@mccarthysmith.com	Bratliff@Gilbaneco.com Jsteinhebel@gilbaneco.com

Project Schedule

	Construction Activities
June 13, 2024	Last Day of School
June 17, 2024	Shut Down Power to Building to Replace Electrical Primary Switch
June 20, 2024	Restore Power to Building
June 14 – October 1, 2024	Elevator is shut down for replacement. Remove existing elevator and install new elevator.
August 5, 2024	Principals and Office Professionals return to school (Anticipated)
August 24, 2024	Staff returns to school (Anticipated)
August 26, 2024	First Day of School for students (Anticipated)



www.a2schoolsbond.org/staff-info
www.a2schoolsond.org

AAPS Capital Improvements Program

Project Location & Maps:

